AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

To,
The Executive Engineer
Project Division
Yelahanka Zone
Bruhat Bangalore Mahanagar Palike
Bangalore-92.

"PMC & INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection report for the below mentioned work

Construction of Additional Class Rooms at Yelahanka Government PU College in KempeGowda Ward No -01

Item No	Description Work	Units	Qty	Remarks
4	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work In all kinds of soils Depth upto 1.5 m	Cum	52.68	Work done up to the Billed Quantity and the quality is satisfactory
5	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances	Cum	20.95	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES
The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

	required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:4:8 (M5) Using 40 mm nominal size graded crushed coarse aggregates			
11	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates	Cum	31.95	Work done up to the Billed Quantity and the quality is satisfactory
15	Fabricating, providing and erecting in position of MS. Hot dip galvanized Sq. Hallow Poles of 132*132 Heavy gauge of length 3000mm with MS. Hot dip galvanized grill work as per approved design and drawing of chief architect. Using 12*75mm galvanized flat for alround frame and 20mm*20mm galvanized- forged design with square for vertical at 150mm C/C as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS Hollow galvanized pipe, flat, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading with cost and conveyance of all materials, labour, machinery and incidental charges for the successful complete of the work as per the direction Engineer-in-charge of the work.	Sqm	148.5	Work done up to the Billed Quantity and the quality is satisfactory
23	Supplying, Fitting and Placing TMT Fe 500 & above Reinforcement in Foundation / Substructure /Superstructure complete as per Drawing and Technical Specifications.	Tonne	2.84	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

25	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing , curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge.** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent.	Sqm	71	Work done up to the Billed Quantity and the quality is satisfactory
26	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete.	Sqm	56.45	Work done up to the Billed Quantity and the quality is satisfactory
30	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m^2) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm	258.34	Work done up to the Billed Quantity and the quality is satisfactory
31	Wall painting with plastic emulsion paint of approved brand and manufacture to give an even shade: One coats on old work as per specifications and as per directions of Engineer in charge.	Sqm	293.44	Work done up to the Billed Quantity and the quality is satisfactory
32	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc.	kg	2194.32	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

33	Providing and fixing hand rail of approved size by welding etc. to steel ladder railing, balcony railing, staircase railing and similar works, including applying priming coat of approved steel primer. M.S. tube including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineerin- Charge.	kg	209.7	Work done up to the Billed Quantity and the quality is satisfactory
35	Providing and laying in position Reinforced cement concrete for all Foundation orks. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (Including Centering and Shuttering for Lintel, Beams, Slab) Qty Upto 125%	Cum	26.39	Work done up to the Billed Quantity and the quality is satisfactory
36	Providing Thermo-Mechanically Treated bars of grade Fe-500D or more Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members whereever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) First Floor Qty Upto 125%	kg	0	Work done up to the Billed Quantity and the quality is satisfactory
	Qty above 125%		877.13	
37	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. First Floor	Sqm	17.36	Work done up to the Billed Quantity and the quality is satisfactory
38	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	289.88	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

40	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m^2) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	258.54	Work done up to the Billed Quantity and the quality is satisfactory
41	Wall painting with plastic emulsion paint of approved brand and manufacture to give an even shade: One coats on old work as per specifications and as per directions of Engineer in charge. First Floor	Sqm	293.44	Work done up to the Billed Quantity and the quality is satisfactory
42	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing , curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge.** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent.	Sqm	268.32	Work done up to the Billed Quantity and the quality is satisfactory
43	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete.	Sqm	62.73	Work done up to the Billed Quantity and the quality is satisfactory
45	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. First Floor	Nos	3	Work done up to the Billed Quantity and the quality is satisfactory
46	Providing and fixing in position fully panelled Honne wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, usage charges complete as per specifications. (excluding cost of fixtures) First Floor	Sqm	8.97	Work done up to the Billed Quantity and the quality is satisfactory
47	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl	kg	1423.54	Work done up to the Billed Quantity and the quality is

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES
The Modern Construction Solutions
#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

	plugs screws etc.			satisfactory
50	Providing and fixing hand rail of approved size by welding etc. to steel ladder railing, balcony railing, staircase railing and similar works, including applying priming coat of approved steel primer. M.S.tube including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineerin-Charge.	kg	185.13	Work done up to the Billed Quantity and the quality is satisfactory
55	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	289.88	Work done up to the Billed Quantity and the quality is satisfactory
56	Providing 12 mm cement plaster with cement mortar 1:6 (1 cement: 6 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	542.63	Work done up to the Billed Quantity and the quality is satisfactory
57	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m^2) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-	Sqm	258.54	Work done up to the Billed Quantity and the quality is satisfactory
58	Wall painting with plastic emulsion paint of approved brand and manufacture to give an even shade: One coats on old work as per specifications and as per directions of Engineer in charge. First Floor	Sqm	293.44	Work done up to the Billed Quantity and the quality is satisfactory
59	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing , curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge.** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent.	Sqm	268.32	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

60	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete.	Sqm	40.02	Work done up to the Billed Quantity and the quality is satisfactory
61	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications First Floor	Cum	0.32	Work done up to the Billed Quantity and the quality is satisfactory
62	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. First Floor	Nos	3	Work done up to the Billed Quantity and the quality is satisfactory
63	Providing and fixing in position fully panelled Honne wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, usage charges complete as per specifications. (excluding cost of fixtures) First Floor	Sqm	8.97	Work done up to the Billed Quantity and the quality is satisfactory
64	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc.	kg	2847.07	Work done up to the Billed Quantity and the quality is satisfactory
67	Providing and fixing hand rail of approved size by welding etc. to steel ladder railing, balcony railing, staircase railing and similar works, including applying priming coat of approved steel primer. M.S. tube including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineerin-Charge.	kg	209.01	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

69	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (Including Centering and Shuttering for Lintel, Beams, Slab)	Cum	19.78	Work done up to the Billed Quantity and the quality is satisfactory
71	Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special shaped washers etc. complete. Hot finished seamless type tubes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	kg	1591.2	Work done up to the Billed Quantity and the quality is satisfactory
72	Supply of self supporting Metecno made Glamet 30mm thick insulated sandwich PUF Panels for Roofingmade out off CFC free factory injected Polyurethane foam in between two metal sheets. The thickness ofthe panel shall form 30mm outer excluding profile The panel should manufactured in continous lineprocess Externaltop sheet shall be trapezoidal sheet with 38mm crest & distance between two crest willbe 333.3mm pitch made out of 0.4TCT colour coated Galvanized steel having 16-20micron primer coat	Sqm	30.6	Work done up to the Billed Quantity and the quality is satisfactory
73	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. First Floor	Sqm	74.3	Work done up to the Billed Quantity and the quality is satisfactory
74	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	181.13	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 80485055O3 | Email : aartnassociates@gmail.com

75	Providing 12 mm cement plaster with cement mortar 1:6 (1 cement: 6 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	64.25	Work done up to the Billed Quantity and the quality is satisfactory
76	Finishing walls with water proofing cement paint of required shade :New work (Two coats applied @ 4.84 kg/10 m^2) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. First Floor	Sqm	181.13	Work done up to the Billed Quantity and the quality is satisfactory
77	Wall painting with plastic emulsion paint of approved brand and manufacture to give an even shade: One coats on old work as per specifications and as per directions of Engineer in charge. First Floor	Sqm	64.25	Work done up to the Billed Quantity and the quality is satisfactory
80	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications First Floor	Cum	0.1	Work done up to the Billed Quantity and the quality is satisfactory
81	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. First Floor	Nos	1	Work done up to the Billed Quantity and the quality is satisfactory
82	Providing and fixing in position fully panelled Honne wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, usage charges complete as per specifications. (excluding cost of fixtures) First Floor	Sqm	2.05	Work done up to the Billed Quantity and the quality is satisfactory
83	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc.	kg	2847.07	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES
The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

86	Supplying heavy gauge PVC conduit pipe ..... mm dia.....mm thick confirming to IS 2509 with suitable size bends, metal/PVC Junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 19/20 mm dia 2 mm thick	m	150	Work done up to the Billed Quantity and the quality is satisfactory
87	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 6 Way	each	21	Work done up to the Billed Quantity and the quality is satisfactory
88	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box 6Module	each	21	Work done up to the Billed Quantity and the quality is satisfactory
89	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.6A One Way Switch	each	140	Work done up to the Billed Quantity and the quality is satisfactory
90	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.6A Three Way socket	each	24	Work done up to the Billed Quantity and the quality is satisfactory
91	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.Stepped Fan Regulator Two Module	each	36	Work done up to the Billed Quantity and the quality is satisfactory
92	Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5mm2 (Phase & Neutral) & 1x1.0 mm2 (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.. Short point upto 3m from tapping point to out let via switch box	point	15	Work done up to the Billed Quantity and the quality is satisfactory
93	Supplying and fixing metal Fan box with Round Hook.	each	36	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

94	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments 1 mm2	m	180	Work done up to the Billed Quantity and the quality is satisfactory
95	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments 1.5 mm2	m	180	Work done up to the Billed Quantity and the quality is satisfactory
96	Supplying and fixing regular MCB distribution boards on wall/wood board/flush mountin using required clamps, bolts, nuts with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with powder coated painting. Made out of 14 SWG M.S enclosure Single Door 4 Way SP & N	each	7	Work done up to the Billed Quantity and the quality is satisfactory
97	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898 6-32Amps SP	each	7	Work done up to the Billed Quantity and the quality is satisfactory
98	Supplying, fixing and wiring eaarth Earth Leakage Miniature Circuit Breaker [ELMCB] 240/250V upto 300mA sensitivity on existing wood/panel board. 16-25Amps 2Pole	each	7	Work done up to the Billed Quantity and the quality is satisfactory
99	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C	each	3	Work done up to the Billed Quantity and the quality is satisfactory
100	Supplying of .....feet -PVC Batten with integrated LED tube .... W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V@ 50/60Hz & Power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition. LED light fitting 1 x 4' - 20/22 W	each	80	Work done up to the Billed Quantity and the quality is satisfactory
101	Fixing all types and all capacities of fluorescent /false ceiling / spot light / CFL / LED fittings indoor on the wall/ ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clA. On wall/ ceiling / Rafter / Girders	each	80	Work done up to the Billed Quantity and the quality is satisfactory
102	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc, for operation on 230 V, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200 mm) Regular model	each	36	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES
The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

103	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S" hook with fan regulator to the existing board together with supplying and fixing 5 A. ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring.	each	36	Work done up to the Billed Quantity and the quality is satisfactory
EI-01	Providing and fixing cold rolled prepainted steel windows of IS standards, made out of 0.6mm thick deep drawing quality galvanised on both sides 120gms/sq.mtr. Primer coat upto 5 microns with thermosetting epoxy resin and finish painted with a polyester based paint 20 microns thick. The size of profiles is approximately 46 x 52mm for external frames, 46x46mm section for shutters, 46x70mm section for centre mullion/transom and 18x31mm section is for fixing glasses. The section should be cut to length joint mitred and assembling by means of corner brackets made out of cold rolled cold annealed strips of 1.2mm thick duly galvanised and fixed with nickle plated self taping screws.The shutters are provided with approved quality of fixtures like handles made out of zamac alloy die cast and powder coated, receiver made out of glass filled nylone and hinges made out of CRCA powder coated. 4mm thick glass should be fixed with EPDM gaskets. Guard bars fabricated out of 10mm square bright bars shall be fixed horizontally at 125mm C/C by rivetting to the external frame. The above frames are fixed to the concrete / masonry walls by means of self expanding screws." with 4mm tinted glass with gaurd bars For First Floor Sqm 0.00 0.00 40.60 7525.61 305539.77 40.60 305539.77	Sqm	40.6	Work done up to the Billed Quantity and the quality is satisfactory
EI-02	"Providing and fixing cold rolled prepainted steel windows of IS standards, made out of 0.6mm thick deep drawing quality galvanised on both sides 120gms/sq.mtr. Primer coat upto 5 microns with thermosetting epoxy resin and finish painted with a polyester based paint 20 microns thick. The size of profiles is approximately 46 x 52mm for external frames, 46x46mm section for shutters, 46x70mm section for centre mullion/transom and 18x31mm section is for fixing glasses. The section should be cut to length joint mitred and assembling by means of corner brackets made out of cold rolled cold annealed strips of 1.2mm thick duly galvanised and fixed with nickle plated self taping screws.The shutters are provided with approved quality of fixtures like handles made out of zamac alloy die cast and powder coated, receiver made out of glass filled nylone and hinges made out of CRCA powder coated. 4mm thick glass should be fixed with EPDM gaskets. Guard bars fabricated out of 10mm square bright bars shall be fixed horizontally at 125mm C/C by rivetting to the external frame. The above frames are fixed to the concrete / masonry walls by means of self expanding screws." with 4mm tinted glass with gaurd bars For Second Floor	Sqm	36.00	Work done up to the Billed Quantity and the quality is satisfactory

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES
The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

With respect to the above subject and name of the work, we have inspected and verified the measurement and quantity of the materials of the work was found to be completed satisfactorily for the 2nd and part bill

Thanking you,

For AARTN ASSOCIATES

AARTN ASSOCIATES BANGALORE

Scanned by TapScanner